BRUHAT BANGALORE MAHANAGARA PALIKE

NAM. OF WORK:- Package 03 including 2 works 1) Improvements to drains from 4th cross to 6th cross of Navyar 07 Byatarayanapura. 2) Improvements to drains of Main roads of Navyanagara in ward no 07 Byatarayanapura.

MEASUREMENT SHEET

FIRST AND FINAL BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		**Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. and as per the directions of the Engineer-in-charge of the work .**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 05								1322.17		
										Total Executed Qty	**1322.17**	
										Tender Qty	**1322.70**	191265.11
										Now to Paid Quantity	**1322.17**	144.66	191264.75
Item no.02		**Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. and as per the directions of the Engineer-in-charge of the work .**										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 09								175.78		
										Total Executed Qty	**175.78**	
										Tender Qty	**175.80**	1000523.93
										Now to Paid Quantity	**175.78**	5691.91	1000543.86
Item no.03		**Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification and as per the direction of Engineer in charge of the work.**										
Measurements Taken On												
		Bottom Raft										
		Navya nagar										
		4th Cross Road										
		LHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	60		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60	75		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
75	86.3		Cum	1	11.30	0.70	0.70	0.70	0.15	1.19		
86.3	95.3	Road Break	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
95.3	110.3		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
110.3	125.3		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
125.3	140.3		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
140.3	155.3		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
155.3	170.3		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
170.3	175.2		Cum	1	4.90	0.70	0.70	0.70	0.15	0.51		
		RHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	60		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60	75		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
75	90		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
90	105		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
105	120		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
120	135		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		

31.63

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

FIRST AND FINAL BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
135	150		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
150	156		Cum	1	6.00	0.70	0.70	0.70	0.15	0.63		
		2nd Cross Road										
		LHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	60		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60	75		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
75	84.1		Cum	1	9.10	0.70	0.70	0.70	0.15	0.96		
84.1	97.3		Cum	1	13.20	0.70	0.70	0.70	0.15	1.39		
97.3	105		Cum	1	7.70	0.70	0.70	0.70	0.15	0.81		
105	120		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
120	135		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
135	150		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
150	165		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
165	180.5		Cum	1	15.50	0.70	0.70	0.70	0.15	1.63		
		RHS										
0	8.2		Cum	1	8.20	0.70	0.70	0.70	0.15	0.86		
8.2	18.4		Cum	1	10.20	0.70	0.70	0.70	0.15	1.07		
18.4	27.3		Cum	1	8.90	0.70	0.70	0.70	0.15	0.93		
27.3	45.7		Cum	1	18.40	0.70	0.70	0.70	0.15	1.93		
45.7	60.7		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60.7	72.6		Cum	1	11.90	0.70	0.70	0.70	0.15	1.25		
72.6	81.6	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
81.6	92.3		Cum	1	10.70	0.70	0.70	0.70	0.15	1.12		
92.3	101		Cum	1	8.70	0.70	0.70	0.70	0.15	0.91		
101	116		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
116	119.7		Cum	1	3.70	0.70	0.70	0.70	0.15	0.39		
119.7	135		Cum	1	15.30	0.70	0.70	0.70	0.15	1.61		
135	137.7		Cum	1	2.70	0.70	0.70	0.70	0.15	0.28		
137.7	147.1		Cum	1	9.40	0.70	0.70	0.70	0.15	0.99		
147.1	150		Cum	1	2.90	0.70	0.70	0.70	0.15	0.30		
150	165		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
165	171.9		Cum	1	6.90	0.70	0.70	0.70	0.15	0.72		
		5th Cross road										
		LHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	60		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60	75		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
75	90		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
90	96.5		Cum	1	6.50	0.70	0.70	0.70	0.15	0.68		
96,5	111.5	Desilt	Cum	1	15.00	0.00	0.00	0.00	0.00	0.00		
111.5	126.5	Desilt	Cum	1	15.00	0.00	0.00	0.00	0.00	0.00		
126.5	141.5	Desilt	Cum	1	15.00	0.00	0.00	0.00	0.00	0.00		
141.5	162	Desilt	Cum	1	20.50	0.00	0.00	0.00	0.00	0.00		
		RHS										
0	15	Desilt	Cum	1	15.00	0.00	0.00	0.00	0.00	0.00		
15	30	Desilt	Cum	1	15.00	0.00	0.00	0.00	0.00	0.00		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	60		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60	75		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
75	90		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
90	105		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
105	120		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		

57.84

Contactor

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
120	135		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
135	150		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
150	162		Cum	1	12.00	0.70	0.70	0.70	0.15	1.26		
		6th Cross Road										
		LHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	60		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
60	75		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
75	90		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
90	100		Cum	1	10.00	0.70	0.70	0.70	0.15	1.05		
		RHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	37		Cum	1	7.00	0.70	0.70	0.70	0.15	0.74		
37	46	No Work	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
46	61		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
61	76		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
76	91		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
91	100		Cum	1	9.00	0.70	0.70	0.70	0.15	0.95		
		7th Cross Road										
		LHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	56.3		Cum	1	11.30	0.70	0.70	0.70	0.15	1.19		
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	47.3		Cum	1	2.30	0.70	0.70	0.70	0.15	0.24		
		RHS										
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	30		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
30	45		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
45	47.3		Cum	1	2.30	0.70	0.70	0.70	0.15	0.24		
0	15		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
15	19.3		Cum	1	4.30	0.70	0.70	0.70	0.15	0.45		
19.3	25.4	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.00	0.00		
25.4	40.4		Cum	1	15.00	0.70	0.70	0.70	0.15	1.58		
40.4	56.3		Cum	1	15.90	0.70	0.70	0.70	0.15	1.67		
		Side Wall										
		Navya nagar										
		4th Cross Road										
		LHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
75	86.3		Cum	2	11.30	0.15	0.15	0.15	0.45	1.53		
86.3	95.3	Road Break	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
95.3	110.3		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
110.3	125.3		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
125.3	140.3		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		

63.31

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
140.3	155.3		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
155.3	170.3		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
170.3	175.2		Cum	2	4.90	0.15	0.15	0.15	0.50	0.73		
		RHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
75	90		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
90	105		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
105	120		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
120	135		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
135	150		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
150	156		Cum	2	6.00	0.15	0.15	0.15	0.45	0.81		
		2nd Cross Road										
		LHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
75	84.1		Cum	2	9.10	0.15	0.15	0.15	0.45	1.23		
84.1	97.3		Cum	2	13.20	0.15	0.15	0.15	0.45	1.78		
97.3	105		Cum	2	7.70	0.15	0.15	0.15	0.45	1.04		
105	120		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
120	135		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
135	150		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
150	165		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
165	180.5		Cum	2	15.50	0.15	0.15	0.15	0.50	2.33		
		RHS										
0	8.2		Cum	2	8.20	0.15	0.15	0.15	0.45	1.11		
8.2	18.4		Cum	2	10.20	0.15	0.15	0.15	0.45	1.38		
18.4	27.3		Cum	2	8.90	0.15	0.15	0.15	0.45	1.20		
27.3	45.7		Cum	2	18.40	0.15	0.15	0.15	0.45	2.48		
45.7	60.7		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60.7	72.6		Cum	2	11.90	0.15	0.15	0.15	0.45	1.61		
72.6	81.6	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
81.6	92.3		Cum	2	10.70	0.15	0.15	0.15	0.45	1.44		
92.3	101		Cum	2	8.70	0.15	0.15	0.15	0.45	1.17		
101	116		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
116	119.7		Cum	2	3.70	0.15	0.15	0.15	0.45	0.50		
119.7	135		Cum	2	15.30	0.15	0.15	0.15	0.45	2.07		
135	137.7		Cum	2	2.70	0.15	0.15	0.15	0.45	0.36		
137.7	147.1		Cum	2	9.40	0.15	0.15	0.15	0.50	1.41		
147.1	150		Cum	2	2.90	0.15	0.15	0.15	0.50	0.44		
150	165		Cum	2	15.00	0.15	0.15	0.15	0.55	2.48		
165	171.9		Cum	2	6.90	0.15	0.15	0.15	0.55	1.14		
		5th Cross road										
		LHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
75	90		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
90	96.5		Cum	2	6.50	0.15	0.15	0.15	0.45	0.88		
96.5	111.5	Desilt	Cum	0	15.00	0.00	0.00	0.00	0.00	0.00		

87.66

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

FIRST AND FINAL BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
111.5	126.5	Desilt	Cum	0	15.00	0.00	0.00	0.00	0.00	0.00		
126.5	141.5	Desilt	Cum	0	15.00	0.00	0.00	0.00	0.00	0.00		
141.5	162	Desilt	Cum	0	20.50	0.00	0.00	0.00	0.00	0.00		
		RHS										
0	15	Desilt	Cum	0	15.00	0.00	0.00	0.00	0.00	0.00		
15	30	Desilt	Cum	0	15.00	0.00	0.00	0.00	0.00	0.00		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
75	90		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
90	105		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
105	120		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
120	135		Cum	2	15.00	0.15	0.15	0.15	0.55	2.48		
135	150		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
150	162		Cum	2	12.00	0.15	0.15	0.15	0.50	1.80		
		6th Cross Road										
		LHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
60	75		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
75	90		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
90	100		Cum	2	10.00	0.15	0.15	0.15	0.45	1.35		
		RHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	37		Cum	2	7.00	0.15	0.15	0.15	0.50	1.05		
37	46	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
46	61		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
61	76		Cum	2	15.00	0.15	0.15	0.15	0.55	2.48		
76	91		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
91	100		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
		7th Cross Road										
		LHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	56.3		Cum	2	11.30	0.15	0.15	0.15	0.45	1.53		
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.50	2.25		
45	47.3		Cum	2	2.30	0.15	0.15	0.15	0.50	0.35		
		RHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
45	47.3		Cum	2	2.30	0.15	0.15	0.15	0.45	0.31		
0	15		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
15	19.3		Cum	2	4.30	0.15	0.15	0.15	0.45	0.58		
19.3	25.4	Culvert	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
25.4	40.4		Cum	2	15.00	0.15	0.15	0.15	0.45	2.03		
40.4	56.3		Cum	2	15.90	0.15	0.15	0.15	0.45	2.15		
								Sub Total		314.84		

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		For Culvert Bed Concrete										
		Navya Nagar										
		4th Cross Road										
			Cum	1	7.80	0.50	0.50	0.50	0.15	0.59		
		2nd Cross Road										
			Cum	1	7.80	0.50	0.50	0.50	0.15	0.59		
		Jakkuru Ayyappa Temple Road										
			Cum	1	7.00	0.50	0.50	0.50	0.15	0.53		
		7th Cross Road										
			Cum	1	5.00	0.50	0.50	0.50	0.15	0.38		
			Cum	1	6.10	0.50	0.50	0.50	0.15	0.46		
			Cum	1	6.40	0.50	0.50	0.50	0.15	0.48		
		Jakkuru to GKVK Main Road										
			Cum	1	6.10	0.50	0.50	0.50	0.15	0.46		
			Cum	1	5.70	0.50	0.50	0.50	0.15	0.43		
			Cum	1	5.60	0.50	0.50	0.50	0.15	0.42		
			Cum	1	7.00	0.50	0.50	0.50	0.15	0.53		
		Copping Concrete Navya Nagar 4th Cross Road										
			Cum	2	7.80	0.60	0.60	0.60	0.10	0.94		
		2nd Cross Road										
			Cum	2	7.80	0.60	0.60	0.60	0.10	0.94		
		Jakkuru Ayyappa Temple Road										
			Cum	2	7.00	0.60	0.60	0.60	0.10	0.84		
		7th Cross Road										
			Cum	2	5.00	0.60	0.60	0.60	0.10	0.60		
			Cum	2	6.10	0.60	0.60	0.60	0.10	0.73		
			Cum	2	6.40	0.60	0.60	0.60	0.10	0.77		
		Jakkuru to GKVK Main Road										
			Cum	2	6.10	0.60	0.60	0.60	0.10	0.73		
			Cum	2	5.70	0.60	0.60	0.60	0.10	0.68		
			Cum	2	5.60	0.60	0.60	0.60	0.10	0.67		
			Cum	2	7.00	0.60	0.60	0.60	0.10	0.84		
								Sub Total		12.58		
									Total Executed Qty	327.41		10/5/22
									Tender Qty	310.59		

10/5/22

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

FIRST AND FINAL BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	RS.
									Now to Paid Quantity			
									Quantity Limited To	310.59	5404.81	1678679.94
Item no.04		Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and/ or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. T.M.T bars Fe 500 and as per the direction of Engineer in charge of the work.										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no. 10								16.47		
									Total Executed Qty	16.47		
									Tender Qty	16.46		
									Now to be Paid			
									Quantity Limited To	16.46	75928.86	1249789.04
Item no.05		Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. and as per the direction of Engineer in charge of the work.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 13								2397.12		
									Total Executed Qty	2397.12		
									Tender Qty	2394.00		
									Now to be Paid			
									Quantity Limited To	2394.00	507.43	1214787.42
Item no.06		Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20mix with stone aggregate 20mm and down size including centering shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15cm thick well compacted cost of all materials labour curing complete as per specifications and as per the direction of Engineer in charge of the work.										
Measurements Taken On												
		Navya nagar										
		4th Cross Road										
		LHS										
0	13.3		Sqm	1	13.30	0.75	0.75	0.75		9.98		
13.3	17.3	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
17.3	22.4		Sqm	1	5.10	0.75	0.75	0.75		3.83		
22.4	37.4	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
37.4	40	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
40	50.3		Sqm	1	10.30	0.75	0.75	0.75		7.73		
50.3	58.3	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
58.3	73.3		Sqm	1	15.00	0.75	0.75	0.75		11.25		
73.3	76.8		Sqm	1	3.50	0.75	0.75	0.75		2.63		
76.8	86.3	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
86.3	95.3	Road Break	Sqm	0	0.00	0.75	0.75	0.75		0.00		
95.3	110.3		Sqm	1	15.00	0.75	0.75	0.75		11.25		
110.3	125.3		Sqm	1	15.00	0.75	0.75	0.75		11.25		
125.3	140.3		Sqm	1	15.00	0.75	0.75	0.75		11.25		
140.3	155.3		Sqm	1	15.00	0.75	0.75	0.75		11.25		
155.3	170.3		Sqm	1	15.00	0.75	0.75	0.75		11.25		
170.3	175.2		Sqm	1	4.90	0.75	0.75	0.75		3.67		
		RHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	27.3		Sqm	1	12.30	0.75	0.75	0.75		9.23		
27.3	42.3	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
42.3	57.3	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
57.3	64.1	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
64.1	79.1		Sqm	1	15.00	0.75	0.75	0.75		11.25		
79.1	94.1		Sqm	1	15.00	0.75	0.75	0.75		11.25		

138.30

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
94.1	109.1		Sqm	1	15.00	0.75	0.75	0.75		11.25		
109.1	114.9		Sqm	1	5.80	0.75	0.75	0.75		4.35		
114.9	118.5	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
118.5	121.7		Sqm	1	3.20	0.75	0.75	0.75		2.40		
121.7	125	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
125	132.2		Sqm	1	7.20	0.75	0.75	0.75		5.40		
132.2	135.4	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
135.4	139.2		Sqm	1	3.80	0.75	0.75	0.75		2.85		
139.2	142.6	Bs Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
142.6	156		Sqm	1	13.40	0.75	0.75	0.75		10.05		
		2nd Cross Road										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	24.5		Sqm	1	9.50	0.75	0.75	0.75		7.13		
24.5	36.9	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
36.9	45		Sqm	1	8.10	0.75	0.75	0.75		6.08		
45	61.1		Sqm	1	16.10	0.75	0.75	0.75		12.08		
61.1	77.3	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
77.3	84.1		Sqm	1	6.80	0.75	0.75	0.75		5.10		
84.1	97.3	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
97.3	105		Sqm	1	7.70	0.75	0.75	0.75		5.78		
105	120		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120	131.4		Sqm	1	11.40	0.75	0.75	0.75		8.55		
131.4	135.1	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
135.1	139.1		Sqm	1	4.00	0.75	0.75	0.75		3.00		
139.1	142.9	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
142.9	150		Sqm	1	7.10	0.75	0.75	0.75		5.33		
150	165		Sqm	1	15.00	0.75	0.75	0.75		11.25		
165	180.5		Sqm	1	15.50	0.75	0.75	0.75		11.63		
		RHS										
0	8.2		Sqm	1	8.20	0.75	0.75	0.75		6.15		
8.2	18.4	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
18.4	27.3		Sqm	1	8.90	0.75	0.75	0.75		6.68		
27.3	45.7	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
45.7	49.7		Sqm	1	4.00	0.75	0.75	0.75		3.00		
49.7	53.7	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
53.7	68.7		Sqm	1	15.00	0.75	0.75	0.75		11.25		
68.7	72.6		Sqm	1	3.90	0.75	0.75	0.75		2.92		
72.6	81.6	Culvert	Sqm	0	0.00	0.75	0.75	0.75		0.00		
81.6	92.3		Sqm	1	10.70	0.75	0.75	0.75		8.03		
92.3	101	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
101	119.7		Sqm	1	18.70	0.75	0.75	0.75		14.03		
119.7	134.7	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
134,7	147.1	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
147.1	162.1		Sqm	1	15.00	0.75	0.75	0.75		11.25		
162.1	171.9		Sqm	1	9.80	0.75	0.75	0.75		7.35		
		5th Cross road										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	34.1		Sqm	1	4.10	0.75	0.75	0.75		3.08		
34.1	47	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
47	50		Sqm	1	3.00	0.75	0.75	0.75		2.25		
50	56	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
56	66.8		Sqm	1	10.80	0.75	0.75	0.75		8.10		
66.8	70.1	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		

241.28

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET

FIRST AND FINAL BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
70.1	85.1		Sqm	1	15.00	0.75	0.75	0.75		11.25		
85.1	96.5		Sqm	1	11.40	0.75	0.75	0.75		8.55		
		RHS										
0	30	BS Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00		
30	45		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45	57.7		Sqm	1	12.70	0.75	0.75	0.75		9.53		
57.7	72	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
72	80		Sqm	1	8.00	0.75	0.75	0.75		6.00		
80	84.3	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
84.3	89.1		Sqm	1	4.80	0.75	0.75	0.75		3.60		
89.1	94	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
94	98		Sqm	1	4.00	0.75	0.75	0.75		3.00		
98	112.3	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
112.3	116.7		Sqm	1	4.40	0.75	0.75	0.75		3.30		
116.7	122	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
122	137		Sqm	1	15.00	0.75	0.75	0.75		11.25		
137	152		Sqm	1	15.00	0.75	0.75	0.75		11.25		
152	162		Sqm	1	10.00	0.75	0.75	0.75		7.50		
		6th Cross Road										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	41.5		Sqm	1	11.50	0.75	0.75	0.75		8.63		
41.5	46	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
46	61		Sqm	1	15.00	0.75	0.75	0.75		11.25		
61	76		Sqm	1	15.00	0.75	0.75	0.75		11.25		
76	100		Sqm	1	24.00	0.75	0.75	0.75		18.00		
		RHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
30	37	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
37	46	No Work	Sqm	0	0.00	0.75	0.75	0.75		0.00		
46	63.8	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
63.8	78.8		Sqm	1	15.00	0.75	0.75	0.75		11.25		
78.8	93.8		Sqm	1	15.00	0.75	0.75	0.75		11.25		
93.8	100		Sqm	1	6.20	0.75	0.75	0.75		4.65		
		7th Cross Road										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	35		Sqm	1	5.00	0.75	0.75	0.75		3.75		
35	50	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
50	56.3	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	45		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45	47.3		Sqm	1	2.30	0.75	0.75	0.75		1.73		
		RHS										
0	15	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
15	24.8	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
24.8	39.8		Sqm	1	15.00	0.75	0.75	0.75		11.25		
39.8	47.3		Sqm	1	7.50	0.75	0.75	0.75		5.63		

275.10

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	19.3	BS Slab	Sqm	0	0.00	0.75	0.75	0.75		0.00		
19.3	25.4	Culvert	Sqm	1	0.00	0.75	0.75	0.75		0.00		
25.4	40.4		Sqm	1	15.00	0.75	0.75	0.75		11.25		
40.4	56.3		Sqm	1	15.90	0.75	0.75	0.75		11.93		
		Jakkuru to Gkvk Main Road										
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	105		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105	112		Sqm	1	7.00	0.90	0.90	0.90		6.30		
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	54		Sqm	1	9.00	0.90	0.90	0.90		13.50		
0	16.9		Sqm	1	16.90	1.20	1.20	1.20		13.50		
		Jakkuru										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	40		Sqm	1	10.00	0.75	0.75	0.75		7.50		
40	42.6	BS Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
42.6	57.6		Sqm	1	15.00	0.75	0.75	0.75		11.25		
57.6	72.6		Sqm	1	15.00	0.75	0.75	0.75		11.25		
72.6	87.6		Sqm	1	15.00	0.75	0.75	0.75		11.25		
87.6	102		Sqm	1	14.40	0.75	0.75	0.75		10.80		
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30.6		Sqm	1	15.60	0.75	0.75	0.75		11.70		
30.6	35	No work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
35	45		Sqm	1	10.00	0.00	0.00	0.00		0.00		
45	60		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60	68.5		Sqm	1	8.50	0.75	0.75	0.75		6.38		
68.5	69.7	BS Slab	Sqm	0	0.00	0.00	0.00	0.00		0.00		
69.7	84.7		Sqm	1	15.00	0.75	0.75	0.75		11.25		
84.7	99.7		Sqm	1	15.00	0.75	0.75	0.75		11.25		
99.7	100.9		Sqm	1	1.20	0.75	0.75	0.75		0.90		
		Missing Slab										
			Sqm	17	0.90	0.60	0.60	0.60		9.18	350.43	
									Total Executed Qty	1005.11		10/5/22
									Tender Qty	1004.85		
									Now to be Paid			
									Quantity Limited to	1004.85	2453.38	2465278.89

Item no.07 **Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications and as per the direction of Engineer in charge of the work.**

			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 14								1322.17		
									Total Executed Qty	1322.17		

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore
Assistant Executive Engineer

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
									Tender Qty	1322.70		
									Now to be Paid	1322.17	99.04	130947.47
Item no.08		Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 15								58.26		
									Total Executed Qty	58.26		
									Tender Qty	58.32		
									Now to be Paid	58.26	5114.37	297963.20
Item no.09		Providing ruled pointing to coursed stone masonry with cement mortar 1:4, 20mm deep after raking joints to depth of 20mm nicely lining including cost of materials labour curing complete as per Specification s cement mortar 1:4 and as per the direction of Engineer in charge of the work.										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 16								97.10		
									Total Executed Qty	97.10		
									Tender Qty	97.20		
									Now to be Paid	97.10	155.79	15127.21
Item no.10		Providing and fixing 20cm thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring Shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15cm well compacted cost of all materials labour curig complete as per specifications and as per the direction of Engineer in charge of the work.										
Measurements Taken On												
		Navya Nagar										
		4th Cross Road	Sqm	1	7.8	1.20	1.20	1.20		9.36		
		2nd Cross Road	Sqm	1	7.8	1.20	1.20	1.20		9.36		
		Jakkuru Ayyappa	Sqm	1	7	1.20	1.20	1.20		8.40		
		7th Cross Road	Sqm	1	5	1.20	1.20	1.20		6.00		
			Sqm	1	6.1	1.20	1.20	1.20		7.32		
			Sqm	1	6.4	1.20	1.20	1.20		7.68		
		Jakkuru to GKVK Main Road	Sqm	1	6.1	1.2	1.2	1.20		7.32		
			Sqm	1	5.7	1.8	1.8	1.80		10.26		
			Sqm	1	5.6	1.2	1.2	1.20		6.72		
			Sqm	1	7	1.8	1.8	1.80		12.60		
		Missing or Damaged Cover Slab	Sqm	85	1.50	0.60	0.60	0.60		76.50		
									Total Executed Qty	161.52		
									Tender Qty	162.00		11/5/22

Contactor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

MEASUREMENT SHEET
FIRST AND FINAL BILL
Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
									Now to be Paid	161.52	5687.82	918696.69
Item no.11		Laying Reinforced cement concrete pipe NP2 / prestressed concrete pipe for culverts on first class bedding of granular material in single row including fixing collar with cement mortar 1:2 but excluding excavation protection works backfilling concrete and masonry works in head walls and parapets complete as per Specification 1200mm dia and as per the direction of Engineer in charge of the work.										
			mtr									
		Vide Total executed Quantity from premeasuremet Page no. 17								60.00		
									Total Executed Qty	60.00		
									Tender Qty	60.00		
									Now to be Paid	60.00	6273.90	376434.00
Item no.12		Providing 100mm and down size nominal size with all lead and left and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 18								6.75		
									Total Executed Qty	6.75		
									Tender Qty	6.75		6998.40
									Now to be Paid	6.75	1036.80	7000.89
Item no.13		Providing 40mm and down size nominal size with all lead and left and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 19								2.26		
									Total Executed Qty	2.26		
									Tender Qty	2.26		2589.46
									Now to be Paid	2.26	1145.78	2590.38
Item no.14		Providing 20mm and down size nominal size with all lead and left and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 20								2.26		
									Total Executed Qty	2.26		
									Tender Qty	2.26		2589.46
									Now to be Paid	2.26	1145.78	2590.38
Item no.15		Providing Fine aggregate 2.36mm nominal size and as per the direction of Engineer in charge of the work.										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 21								1.70		
									Total Executed Qty	1.70		
									Tender Qty	1.70		1881.54
									Now to be Paid	1.70	1106.79	1876.67
Item no.16		Providing and fixing MS Grating 260X260mm and as per the direction of Engineer in charge of the work.										
			nos	29						29.00		
									Total Executed Qty	29.00		
									Tender Qty	30.00		
									Now to be Paid	29.00	88.97	2580.13
									9556132.13 SUB TOTAL AMOUNT			9556150.91
									1146735.85 Add GST @ 12%			1146738.11
									10702867.78 TOTAL AMOUNT			10702889.02

Roundoff 1,07,02,000.00

11/3/1

Contactor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore
Assistant Executive Engineer